

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27368

D. J. Realty

N. S. Ivy Rd., W x Birchwood Dr. E

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 343

MEASURES OF 1" CURB STOP:

W X W LINE BIRCHWOOD DR. (E)

352.2

S X N LINE IVY RD. (S)

5.5

THE MAIN IS S X N LINE IVY RD. 36 FT.

WORK DONE AUG. 3, 1967

THIS IS A LINE SERVICE

36 ft. of 1" cop. by owner, 36 ft. outside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. complete Long bottom . .	\$
Carting	\$
D -4 Tapping machine use	\$
2-1" meter couplings	\$

1-8" X 1" Dresser Saddle supplied by owner.

All copper tubing supplied by owner.

All digging and backfilling done by owner.

Contractor will maintain all cuts.