

Tel. 51743

22 Tarkiln Hill Rd

September 21, 1966

#27372

D. J. Realty

N. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 347

MEASURES OF 1" curb stop:

E X E LINE IVY RD. (W)	512.2
S X N LINE IVY RD.	5.0
E X W LINE HOUSE	15.7
S X S LINE HOUSE	36.9

THE MAIN IS 36 FT. S X N LINE
WORK DONE MAY 5, 1967

65.9 ft. of 1" copp. by owner, 38 ft. outside, 29.9 inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Caldwell stop box. (Long bottom) \$

Carting \$

D-4 Tapping machine./ \$

2-1" Meter couplings \$

All digging and backfilling done by owner.

Owner will maintain all cuts.

All copper tubing supplied by owner.

1-8" X 1" Dresser saddle supplied by owner.