

Tel. 51743

#27376

September 21, 1966

D. J. Realty

N. S. Ivy Rd., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 351

MEASURES OF 1" CURB STOP;

E X E LINE IVY RD. (W)

S X N LINE IVY RD. (S)

E X W LINE HOUSE

S X N LINE HOUSE

THE MAIN IS 32 FT. S X N LINE

WORK DONE FEB. 1, 1967

1910 0
8.0
9.2
29.9

22 Tarklin Hill, N.C.

64 ft. of cop., 1" cop. by owner, 32 ft. out. 32ft. inside
Labor. \$
1-1" corp. tap. .Mueller \$
1-1" curb stop. Mueller \$
1- Caldwell stop box No.1 complete \$
Carting \$
D.-4 Drilling machine \$
1-8" X 1" Dresser service saddle supplied by owner.
2- 1" METER COUPLINGS. \$
TRENCH DUG AND BACKFILLED BY OWNER , HE WILL MA IN-
TAIN ALL STREET AND SIDEWALK CUTS.

Corrected Measures
82 Ivy Rd.

May 6, 1991
Ser. #27376-1"

S x N line Ivy Rd.

0.5 ft.

E x W line house

9.2 ft.

L. Souza

