

Rel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27382

D. J. Realty

S. S. Birchwood Dr., E x Ivy Rd. W

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 329

MEASURES OF 1" CURB STOP:

E X E LINE IVY RD. (W)

267.6

N X S LINE BIRCHWOOD DR. (N)

5.5

THE MAIN IS 14 FT. N X S LINE

WORK DONE AUG. 11, 1967

THIS IS A LINE SERVICE.

14 ft. of 1" cop. by owner, 14 ft. outside
Labor
1-1" corp. tap. Mueller
1-1" curb stop. Mueller
1- Caldwell stop box. Complete Long bottom . . .
D-4 Tapping machine use.
2-1" meter couplings

1-8" Dresser saddle supplied by owner.
All digging and backfilling done by owner.
Contractor will maintain all cuts.
All copper tubing supplied by owner.

Additional Measures
83 Birchwood Dr.

Feb. 25, 1986
Ser., #27382 - 1"

E x W line house	12.3 ft.
N x N line house	31.2 ft.

Sidewalk cut: 6' x 3' Grass

Berche Silva

