

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27385

D. J. Realty

S. S. Birchwood Dr., E. x Ivy Rd. W.

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 332

MEASURES OF 1" CURB STOP:

W X W LINE BIRCHWOOD DR. (E) 575.0

N X S LINE BIRCHWOOD DR. (N) 5.5

W X E LINE HOUSE — 4.0

N X N LINE " " — 23.6

THE MAIN IS 14 FT. N X S LINE

WORK DONE AUG. 8, 1967

THIS IS A LINE SERVICE.

14 ft. of 1" cop. by owner, 14 ft.outside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1-Caldwell stop box. Complete Long bottom . . .	\$
Carting	\$
2-1" meter couplings	\$
D-4 Tapping machine use	\$

All copper tubing supplied by owner.

This service dug and backfilled by owner.

Contractor will maintain all cuts.

1-8" X 1" Dresser Saddle supplied by owner.