

Tel. 51743

22 Tarkiln Hill Rd

#27386

September 21, 1966

D. J. Realty

59 S. S. Birchwood Dr., W x Birchwood
Dr. E

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 333

MEASURES OF 1" CURB STOP:

W X W LINE BIRCHWOOD DR. (E) 508.0

N X S LINE BIRCHWOOD DR. (N) 5.5

THE MAIN IS 14 FT. N X S LINE

WORK DONE AUG. 8, 1967

THIS IS A LINE SERVICE.

14 ft. of 1" cop. by owner., 14 FT. OUTSIDE

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete Long bottom . .	\$
Carting	\$
D-4 Tapping machine use	\$
2-1" meter couplings	\$

All copper tubing supplied by owner.

This service dug and backfilling by owner.

Contractor will maintain all cuts.

1-8" X 1" Dresser Saddle supplied by owner.

Additional Measures
59 Birchwood Dr.

July 27, 1992
Ser. # 27386 1"

N x N line house
E x W line house
W x E line house

29.6 ft.
10.7 ft.
32.9 ft.

G. Pitta

