

Tel. 51743

22 Tarkiln Hill Rd.

#27388

September 21, 1966

D. J. Realty

S. S. Birchwood Dr., W x Birchwood
Dr. E

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 335

MEASURES OF 1" CURB STOP:

W X W LINE BIRCHWOOD DR. (E)

349.5

N X S LINE BIRCHWOOD DR. (N)

5.5

THE MAIN IS 14 FT. N X S LINE

WORK DONE AUG. 8, 1967

THIS IS A LINE SERVICE.

14 ft. of 1" cop. by owner, 14 ft. outside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1-Caldwell stop box. Complete Long bottom . .	\$
Carting	\$
D - 4 Tapping machine use	\$
2-1" meter couplings	\$

All copper tubing supplied by owner.

This service dug and backfilled by owner.

Contractor will maintain all cuts.

1-8" X 1" Dresser Saddle supplied by owner.