

Tel. 51743

22 Tarkiln Hill Rd.

September 21, 1966

#27392

D. J. Realty

S. W. Cor. Birchwood Dr., E x Birch-
wood Dr.

Please install 1" copper service to supply
bungalow. Meter - inside cellar wall.

Lot 339

MEASURES OF 1" CURB STOP:

S X S LINE BIRCHWOOD DR. (N) 53.2

E X W LINE BIRCHWOOD DR. (E) 3.2

S X N LINE HOUSE 17.1

E X E LINE HOUSE 31.2

THE MAIN IS 14 ft. e x w LINE

WORK DONE JUNE 19, 1967

42 ft. of 1" cop. by owner, 14 ft. outside, 28 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Long bottom	\$
Carting	\$
D-4 Tapping machine use	\$
2-1" Meter couplings	\$

1-8" X 1" Dresser Saddle supplied by owner.
 All digging and backfilling done by owner.
 Owner will maintain all cuts.
 All copper tubing supplied by owner.