

Tel. 4-3049

162 Ash St.

September 30, 1966

#27401

Frank C. Monteiro

W.S. Hunter St., N x Maxfield St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter - inside
cellar wall.

measures of 1" curb stop;

N x W line Maxfield St. 102.1

E x W line Hunter St. 7.8

S x N line House .6

E x E line House 27.6

The main is 32 ft. W x E line

Work done Oct. 27, 1966

The service laid with drain.

41 ft.-1" cop. by owner 13 ft. out, 23 ft. inside

Labor \$

1- 1" Corp. Mueller \$

1- 1" Cop to cop. stop Mueller \$

1- Buffalo stop box complete \$

Carting \$

D-4 Drilling machine \$

1- 8" x 1" Dresser service saddle \$

Oliver 1 hr. \$

2-1" Meter Couplings \$