

Tel. 6-5258

39 Cedar St.

November 18, 1966

#27424

Berminda Oliveira

S.S. #298 Elm St., W x Cedar St

Please install $3/4$ " copper service to supply cottage. To replace $5/8$ " Ser. #858; to be discontinued. Meter - inside cellar wall.

MEASURES OF $3/4$ " CURB STOP:

W X W LINE CEDAR ST.	78.8
N X S LINE ELM ST.	5.0
W X E LINE HOUSE	13.9
N X N LINE HOUSE	8.5

THE MAIN IS 14 ft. N X S LINE
WORK DONE DEC. 1, 1966

21 ft. copper by owner	14 ft. outside	7 ft. inside	
Labor.			\$
1-3/4" corp tap R. H.			\$
1-3/4" Curb stop R. H.			\$
1-Buffalo stop box (long bottom			\$
Carting.			\$
2-Meter couplings			\$
Mueller tapping machine			\$
Street cut 7' X 2 1/2' Warrenite S. S.			
Side Walk Cut 7' X 2 1/2' B lacktop S. S.			
Massey Ferguson	2 hrs.		\$
Ingersoll Rand Comp	1 hr.		\$