

191 Washington St

April 5, 1967

#27472

Maria M. Correia

W.S. Field St., N. x Edward St.

Please install 3/4" copper service to supply bungalow. Lay with drain. Meter: inside cellar wall.

MEASURES OF 3/4" curb stop:

N X N LINE EDWARD ST.	87.7
E X W LINE FIELD ST.	5.9
N X S LINE HOUSE	3.1
E X E LINE HOUSE	26.1

THE MAIN IS 14 FT. E X W LINE
THIS SERVICE LAID WITH DRAIN.
WORK DONE APRIL 5, 1967

38 ft. of 3/4" cop. by <u>City</u>	14 ft. outside, 24 ft. inside	
Labor		\$
1-3/4" corp. tap. R. H.		\$
1-3/4" curb stop. Mueller.		\$
1- Caldwell Stop. box. Long bottom		\$
Carting		\$
2-3/4" Meter couplings		\$
Mueller tapping machine		\$
C. P. Comp. #250 1 hr.		\$
Oliver Loader 1 1/2 hrs.		\$

All copper tubing supplied by City of New Bedford Water
Dept.