

April 28, 1967

366 Conduit St.

Joseph Silva

#27482

N. S. Branscomb St., W x Felton St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter inside cellar wall.

MEASURES OF 1" CURB STOP:

W X W LINE FELTON ST.	268.1
S X N LINE BRANSCOMB ST.	7.9
W X E LINE HOUSE	22.8
S X S LINE HOUSE	21.8

THE MAIN IS 32 FT. S X N LINE
WORK DONE JUNE 6, 1967

SERVICE PARTLY LAID WITH DRAIN.

50 ft. of 1" cop. by owner, 32 ft. outside, 18 ft. inside

Labor \$

1-1" corp. tap. Mueller \$¹¹

1-1" curb stop. Mueller \$

1- Caldwell stop box. Long Bottom \$

Carting \$

2-1" Meter couplings \$

Mueller tapping machine \$

Messey Ferguson 2 hrs. \$

Comp. #125 $\frac{1}{2}$ hr. \$

Street cut 7' X 2' Warrenite S. S.

All copper tubing supplied by owner.