

#27540

JULY 31, 1967

GLORIA F. R. SWEENEY
S. S. FAIRMOUNT ST.

E. X ROBERT ST.

PLEASE INSTALL 1" COPPER SERVICE TO SUPPLY
SPLIT LEVEL HOUSE. LAY WITH DRAIN. METERS
INSIDE CELLAR WALL.

MEASURES OF 1" CURB STOP:

E X E LINE ROBERTS ST.

N X S LINE FAIRMOUNT ST.

W X E LINE HOUSE

N X N LINE HOUSE

27.4

1.9

6.4

69.1

THE MAIN IS 14 FT. N X S LINE.
WORK DONE AUG. 22, 1967
THIS SERVICE LAID WITH DRAIN.

21 LEXINGTON ST.

38 ft. - 1" cop. by owner, 14 ft. outside, 24 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1-Caldwell stop box. Complete, Long bottom . \$

Carting \$

Mueller tapping machine use. \$

2-1" meter couplings \$

All copper tubing supplied by owner.