

Tel. 5-2302

796 Church St.

October 3, 1967

#27586

Manuel C. Bettencourt

E. S. Church St., N. x Lynn St.

Please install $3/4$ " copper service to supply shop. Lay with drain. Meter: inside bldg. in office.

MEASURE OF $3/4$ " CURB STOP:

N X N LINE LYNN ST.	853.5
W X E LINE CHURCH ST.	6.2
N X S LINE BLDG.	27.5
W X W LINE BLDG.	37.4

THE MAIN IS 41 FT. W X E LINE

WORK DONE DEC. 7, 16, 1967

PARTLY LAID WITH DRAIN.

1- $3/4$ " COP. TO COP. COUPLING IS 17 FT. E X MAIN.

75 ft. of 3/4" copper by owner, 41 ft. outside, 34' in:

Labor	7
1-3/4" corp. tap. Red Hed	3
1-3/4" curb stop. Mueller	1
1- Buffalo stop box. Complete long bottom .	3
Certing	3
2- 3/4" meter couplings	3
1-3/4" cop. to cop. coupling	3
# 125 Comp. 1/2 hr.	3
Massey Ferguson loader 4 hrs.	3

Street cut 15' X 2' Warrenite W. S.