

Tel. 6-8211

23 Matthew St.

#27617

November 17, 1967

Natalie DaLuiz Ferreira

E. S. Stephen St.

N. x Rockdale Ave.

#  
34

Please install  $3/4$ " copper service to supply bungalow. Lay with drain; Meter - inside cellar wall.

MEASURE OF  $3/4$ " CURB STOP:

|                          |       |
|--------------------------|-------|
| N X N LINE ROCKDALE AVE. | 378.0 |
| W X E LINE STEPHEN ST.   | 8.8   |
| N X S LINE HOUSE         | 2.6   |
| W X W LINE HOUSE         | 28.4  |

THE MAIN IS 32 FT. W X E LINE.

WORK DONE DEC. 5, 1967

LAID WITH DRAIN.

57 ft. of 3/4" cop. by owner, 32 ft. outside, 25 ft. inside

Labor . . . . . \$

1- 3/4" corp. tap. Red Hed . . . . . \$

1- 3/4" curb stop. Mueller . . . . . \$

1- Caldwell stop box. Complete long bottom . \$

Carting . . . . . \$

Mueller tapping machine use. . . . . \$

Messey Ferguson ( Backfilling) 2 hrs. . . . . \$

2-3/4" meter couplings . . . . . \$

All copper tubing supplied by owner.