

Tel. 2-7370

#27657

February 7, 1968

470 W. Rod. Fr.

New Bedford

Mrs. Lois T. Gifford

(Nathaniel husband)

E.S. Rod. Fr. Blvd. (W)

S. x Dolphin St.

Please install $3/4$ " copper service to supply
bungalow. Lay with drain. Meter: inside
cellar wall.

MEASURE OF $3/4$ " CURB STOP:

S X S LINE DOLPHIN ST.	98.6
W X E LINE RODNEY FRENCH BLVD. (W)	9.4
N X S LINE HOUSE	16.4
W X W LINE HOUSE	27.0

THE MAIN IS 20 FT. W X E LINE

WORK DONE APRIL 25, 1968

PARTLY LAID WITH DRAIN.

45 ft. of 3/4" cop. by owner, 20 ft. outside, 25 ft. ins.
 Labor \$
 1-3/4" corporation. Red Hed \$
 1-3/4" curb stop. Mueller \$
 1-Buffalo stop box. Complete long bottom . . \$
 Carting \$
 Mueller tapping machine use \$
 2-3/4" meter couplings \$
 #125 Comp. 1 hr. \$
 Oliver Loader 2 hrs. \$
 Street cut 10' X 2' Warrenite W. S.