

Tel. 5-0511

19 Alfred St.

February 27, 1968

#27663

Marcel Trahan

N. S. Stevenson St.

W. x Essex St.

Please install 1" copper service to supply
1½ story house. Lay with drain if possible.
Meter: inside cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE ESSEX ST.	35.5
S X N LINE STEVENSON ST.	6.5
W X E LINE HOUSE	5.5
S X S LINE HOUSE	31.0

THE MAIN IS 32 FT. S X N LINE
WORK DONE APRIL 11, 1968

PARTLY LAID WITH DRAIN.

59 ft. of 1" cop. by owner, 32 ft. outside, 27 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1-Buffalo stop box. Complete long bottom . . . \$

1-8" X 1" Dresser Service Saddle \$

D-4 Tapping machine use \$

Carting \$

Oliver Loader 3 hrs. \$

Ingersoll Rand Comp. 1 hr. \$

2-1" meter couplings \$

Street cut 6' X 2½' Warrenite S. S. Stevenson St.