

Tel. 4-5776

641 Maxfield St.

#27664

February 28, 1968

William E. Pratt

NW cor. Summit St. & Maxfield St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE SUMMIT ST.	39.7
S X N LINE MAXFIELD ST.	5.6
E X W LINE HOUSE	8.3
S X S LINE HOUSE	27.0

THE MAIN IS 26 FT. S X N LINE
WORK DONE MAY 15, 1968
PARTLY LAID WITH DRAIN.

49 ft. of 1" cap. by owner, 26 ft. outside, 23 ft. inside	
Labor	\$
1-1" corporation, Mueller	\$
1-1" Curb stop. Mueller	\$
1-Buffalo stop box. Complete long bottom . . .	\$
Carting	\$
2-1" metercouplings	\$
Mueller tapping machine use	\$
Oliver Loader 3 hrs.	\$
#125 Comp. 1 hr.	\$
Street cut 5' X 2' Pen. Macadam	\$