

Tel. 3-1609

154 Macomber St.

March 4, 1968

#27666

Harold W. Pallatroni

SE cor. #394 Union St. & Ash St.

Please install 1" copper service to supply house. Meter: inside cellar wall. Replaces 5/8" Ser. #5314 to be discontinued. Will notify when ready.

MEASURE OF 1" CURB STOP:

E X ASH ST.	38.3
N X S LINE UNION ST.	6.9
W X E LINE HOUSE	7.0

THE MAIN IS 14 FT. N X S LINE
Work done May 9, 1968

22 ft. of 1" cop.	by owner, 14 ft. outside, 8 ft. inside	
Labor		\$
1-1" corporation . .	Mueller	\$
1-1" curb stop.	Mueller	\$
1-Buffalo stop box.	Complete long bottom . .	\$
Carting		\$
2-1" meter couplings		\$
#125 Comp. 1 hr.		\$
Mueller tapping machine use.		\$
Street cut 5' X 2'	Warrenite W. S.	
Side walk out 5' X 2'	Cement W. S.	