

Tel. 5-2794

429 Prescott St.

November 18, 1968

#27883

Laurier R. Dumas

137 N. S. Appleton St., W. x Metcalf St

Please install 1" copper service to supply
ranch house. Lay with drain. On existing main.
Meter: inside cellar wall. \$.50 Assessment to
be paid in full.

Measures of 1" Curb Stop:

W x W line Metcalf St.	144.0
S x N " Appleton St.	6.0
E x W " House	7.6
S x S " "	25.0

Main is 32 ft. S x N line

Partly laid with drain

Work done December 13, 1968

54' of 1" copper by owner:	32' out.	22' ins.	
1 1" Hays Corporation.	.	.	\$ 5.50
Labor.	.	.	\$39.73
1 1" Mueller Curb Stop	.	.	\$ 9.00
1 Buffalo Stop Box, Complete	.	.	\$10.00
Carting.	.	.	\$ 5.00
Mueller B-100 Tapping Machine Use.	.	.	\$14.00
Loader use: 3 hrs. @ 7.00 hr.	.	.	\$21.00
2 1" meter couplings @ 2.25 ea	.	.	\$ 4.50
1 street cut: 6' x 2' Bit. Gravel			
	@ .89 lin. ft. + 5.00		\$10.34
			<u>\$119.07</u>