

P.O.Box A-2086 New Bedford, Mass.

October 5, 1970

78

mt

#28302

Perini Corporation/by J. Glennon

Extension No. Front St. (16" main)

Please install $3/4$ " Copper service to
supply trailers. NO METER (temporary installa-
tion).

Measures of $3/4$ " curb stop:

S x S line Wamsutta St. 102.0 ft.

W x W " curb on extension
No. Front St. 2.0 ft.

S x S side Hyd. on extension
No. Front St. 3.0 ft.

Main is 3 ft. W x W line.

Work done Oct. 16, 1970

Temporary
Service

14 ^p ft. - 3/4" Copper by City:	3' out:	@1.11	14.00
Labor.	.	.	29.70
1 ^p 1" Hays Corporation	.	.	8.50
1 ^p 1" Hays Curb Stop.	.	.	14.00
1 ^p Buffalo Stop Box, complete.	.	.	10.00
Carting	.	.	10.00
B-100 Mueller Tapping Machine Use	.	.	14.00
			<u>100.20</u>

Owner, dug, backfilled & will maintain trench cuts.