

442 County St. 62

August 14, 1972

#28684

Claremont Realty, c/o P. J. Carney

#10 Bldg. 32, Buttonwood Acres

Please install $1\frac{1}{2}$ " copper service to supply
bldg. Meter in utility room.

Measures of $1\frac{1}{2}$ " Curb Stop:

N x N line	Claremont St.	151.8 ft.
E x W "	Oesting St.	3.0 ft.
N x N "	Bldg.	5.1 ft.
E x E "	Bldg.	69.0 ft.

Main is $1\frac{1}{4}$ ft. E x W line.

Work done August 16, 1972

Stock Supplied & Installed by Owner

80 ft. - 1½" Copper tubing (14' out: 66' ins.)	
Labor.	\$ 22.42
1 1½" Hays No-Seal Corporation	
1 1½" Hays No-Seal Curb Stop	
1 R-1¼ Caldwell Gate Box	
Carting.	\$ 10.00
2 1½" Meter cplg.	
8" x 1½" Christy D.S. Saddle.	
	\$ 32.42

Owner dug, backfilled & will maintain
trench cuts.