

442 County St. 62

August 14, 1972

#28693

Claremont Realty, c/o P. J. Carney

40 Bldg. 8, Buttonwood Acres

Please install  $1\frac{1}{2}$ " copper service to supply  
bldg. Meter in utility room.

Measures of  $1\frac{1}{2}$ " Curb Stop:

|            |               |           |
|------------|---------------|-----------|
| N x N line | Fairmount St. | 316.8 ft. |
| W x E "    | Oesting St.   | 3.0 ft.   |
| S x N "    | Bldg.         | 13.1 ft.  |
| W x W "    | Bldg.         | 124.0 ft. |

Main is 36 ft. W x E line.

Work done August 17, 1972

Stock Supplied & Installed by Owner

157 ft. - 1½" Copper tubing (36'out:121'ins.)

Labor. . . . . \$ 22.42

1 1½" Hays No-Seal Corporation

1 1½" Hays No-Seal Curb Stop

1 3-1¼ Caldwell Gate Box

Carting. . . . . \$ 10.00

~~2 1½" Meter cplg. . . . . \$ 20.00~~

2 1½" Meter cplg.

8' x 21½" Christy D.S. Saddle

\$ 32.42

Owner dug, backfilled & will maintain  
trench cuts.