

442 County St. 54

August 14, 1972

#28702

Claremont Realty, c/o P.J. Carney

70 Bldg. 17, Buttonwood Acres

Please install $1\frac{1}{2}$ " copper service to supply
bldg. Meter in utility room.

Measures of $1\frac{1}{2}$ " Curb Stop:

N x N line Winslow St.	208.8 ft.
W x E " Oesting St.	3.0 ft.
S x S cor. Bldg.	10.7 ft.
W x W " Bldg.	40.0 ft.

Main is 36 ft. W x E line.

Work done August 10, 1972

Stock Supplied & Installed by owner

73 ft. - 1½" Copper tubing (36' out: 37' ins.)

Labor. \$ 22.42

1 1½" Hays No-Seal Corporation

1 1½" Hays No-Seal Curb Stop

1 R-1¼ Caldwell Gate Box

Carting. \$ 10.00

2 1½" Meter cpls.

8" x 1½" Christy D.S. Saddle

\$ 32.42

Owner dug, backfilled & will
maintain trench cuts.