

22 Tarkiln Hill Rd.

September 8, 1972

#28717

D. J. Relaty Corp.

135D

N. S. x Timberlane Rd., E. x Hill Rd.

Please install 1" copper service to supply
one family house. Meter inside cellar wall.
Service from Timberlane Rd. Lot 175

Measures of 1" Curb Stop:

E x E line Hill Rd.	194.3 ft.
S x N " Timberlane Rd.	6.0 ft.
E x W " House	1.8 ft.
S x S " House	29.4 ft.

Main is 63 ft. S x N line.

Work done January 3, 1973

89 ft. - 1" Copper tubing (63' out: 26' ins.)
By Owner

Labor.....	\$	44.32
1 <i>p</i> 1" Hays Corporation.....	\$	8.50
1 <i>p</i> 1" Hays Curb Stop.....	\$	14.00
1 <i>p</i> Caldwell Stop Box.....	\$	12.00
Carting.....	\$	10.00
B-100 Mueller Tapp. Mach. Use.....	\$	14.00
2 1" Meter Cplg. @ 2.50 ea.....	\$	5.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.....	\$	3.00
	\$	110.82

Owner dug, backfilled & will
maintain the trench cuts.