

22 Tarkiln Hill Rd. *of*

September 8, 1972 *88*

#28726

D. J. Realty Corp.

W. S. Easton St., N. x Townsend St.

Please install 1" copper service to supply
one family home. Meter inside cellar wall.
Service from Easton St. Lot 9

Measures of 1" Curb Stop:

N x N line Townsend St.	165.0 ft.
E x W " Easton St.	6.0 ft.
S x N " House	8.0 ft.
E x E " "	31.3 ft.

Main is 14 ft. E x W line.
Work done Sept. 12, 1972 *7*

✓ 42 ft. - 1" Copper tubing by Owner (14' out:
28' ins.)

Labor.	\$	24.08
1 ✓ 1" Hays Corporation	\$	8.50
1 ✓ 1" Hays Curb Stop.	\$	14.00
1 ✓ Caldwell Stop Box	\$	12.00
✓ Carting.	\$	10.00
✓ B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 ✓ 1" Meter cplg. @ 2.50 ea.	\$	<u>5.00</u>
	\$	87.58

Owner , dug, backfilled & will maintain
trench cut.