

Tel. 5-1741

22 Tarkiln Hill Rd. *91*

#28739

September 27, 1972

D. J. Realty Corp.

S.S. Filmore ST., E.xMt. Pleasant St.

Please install $1\frac{1}{2}$ " copper service to supply
4-plex. Meter inside utility room.

Measures of $1\frac{1}{2}$ " Curb Stop:

W x W line	Summer St.	162.7 ft.
N x S "	Filmore St.	7.5 ft.
E x W "	House	19.2 ft.
N x N "	"	21.5 ft.

Main is 18 ft. N x S line.

Work done Nov. 16 & Dec. 1, 1972

46 ft. - 1½" Copper tubing by Owner
(18' out: 28' ins.)

Labor.....	\$	46.51
1 p 1½" Hays Corporation.....	\$	25.25
1 p 1½" Hays Curb Stop.....	\$	46.00
1 p R-1¼ Caldwell Gate Box.....	\$	22.75
Carting.....	\$	10.00
D-4 Drilling Mach. Use.....	\$	20.00
8" x 1½" Dresser D.S. Saddle #91.....	\$	16.56
Loader Use: 2 hrs. @ 7.00 hr.....	\$	14.00
Compressor Use...½ hr.....	\$	3.00
St. cut: 8' x 2½' Warr. @ 1.78' +5/--		19.24
Sidewalk cut: 10' x 2½' Dirt.....		N/C
	\$	223.31