

22 Tarkiln Hill Rd.

June 7, 1973

#28817

D. J. Realty Corp.

S.S. Easton St., S. x Loftus St.

Please install 1" copper service to supply
one family home. Meter inside cellar wall above
floor. Service from Easton St. Lot 17

Measures of 1" Curb Stop:

W x W line	Mansfield Street	251.5
N x S	Easton Street	8.5
E x W	House	8.0
N x N	"	33.5

Main is 14 ft. N x S line

Work done July 23, 1973

44 ft. of 1" copper by owner:	14' Out 30' ins.	
Labor:		\$ 48.29
1" Corporation - Hays		\$ 8.50
1" Curb Stop - Hays		\$ 14.00
Caldwell Stop Box, complete		\$ 12.00
Carting		\$ 10.00
Tapping Machine use - Mueller B-100		\$ 14.00
2-1" meter couplings @ 2.50 ea.		\$ 5.00
Compressor use: 1/2 hr. @ 6.00 hr.		\$ 3.00
		<u>\$114.79</u>

Owner dug, backfilled trench - he will
maintain all cuts.