

22 Tarkiln Hill Rd. ①

✓
October 26, 1973

EE

#29011

D. J. Realty Corp.

SW cor. Easton St. & Ayer St.

Please install 1" copper service to supply
ranch. Meter inside cellar wall above floor.
Service from Easton St. Lot 23

Measures of 1" Curb Stop:

W x W line Ayer St. 53.0 ft.

N x S line Easton St. 8.0 ft.

Line Service

Main is 14 ft. N x S line.

Work done Nov. 6, 1973

1 1/2 ft. - 1" Copper tubing by Owner (1 1/2 out)	\$ 50.30
Labor.	\$ 8.50
1 1" Hays Corporation	\$ 14.00
1 1" Hays Curb Stop	\$ 12.75
1 Caldwell Stop Box	\$ 10.00
Carting.	\$ 14.00
B-100 Mueller Tapping Machine Use.	\$ 5.00
2 1" Meter cplg. @ 2.50 ea.	\$114.55

Owner dug, backfilled and will maintain trench cuts.