

Tel. 5-8301

20 Covell St.

October 30, 1973

#29068

John R. Faria

E.S. Dana St., N x Tarkiln Hill Rd.

125

Please install 1" copper service to supply
ranch. Meter in box on taker's land. Service
from Dana St. Unaccepted Street.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	356.4 ft.
W x center of Meter Pit	3.7 ft.
W x W line Bldg.	16.6 ft.

Main is 36 ft. W x E line.

Work done November 19, 1973

36 ft. - 1" Copper tubing by Owner		
Labor.....	\$	71.28
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Caldwell /stop Box.....	\$	12.75
Carting.....	\$	10.00
D-4 Drilling Machine Use.....	\$	15.00
8" x 1" Smith Blair Saddle #313.....	\$	13.62
St. cut: 18' x 2½' Dirt.....	\$	N/C
Sidewalk cut: 8' x 2' Dirt.....	\$	N/C
Loader Use: 3 hrs. @ 7.00 hr.....	\$	21.00
Meter cplg. 2 - 1" @ 2.50 ea.....	\$	5.00
	\$	171.15

DANA ST.

W
SE $\Rightarrow$ N
E

29068

TARKIN HILL RD

50' 1"
29068



Copper 1" main

5x5 side curb stop

185.0 1" copper

To inside meter pit.

16.0

also line
13.0

House

SALK POLIO VACCINATION

Patient Wm C. Martin Age

Address 19 Ruth St Date 8/5/59

Indicate ☒ first shot ☐ second shot ☐ third shot

It is clearly understood that this vaccination imposes no obligation whatsoever of any kind or of any nature upon any employee of the Board of Health, any nurse or physician, or on any volunteer at this clinic.

Board of Health
City of New Bedford

Signature Wm C. Martin

Parent or guardian, must sign here if patient under 18 years old.

#29068 E.S. Dana St. N x Takiln Hill Rd.

N x N line Tarkiln Hill Rd. to meter pit	356.4 ft.
W x W line Bdlg. to center of meter pit	16.6 ft.
S x S line to center of meter pit	184.2 ft.
W x center of meter pit to box	3.7 f t.
Main to center of meter pit	35.1 ft.



Additional Measures
56 Dana St.

June 25, 1991
Ser. # 29068- 1"

Measures of 1" Curb Stop:

On South line house (36 Dana St.)

W x W line house (36 Dana St.)

24.5 ft.

Meter pit in yard of 36 Dana St.

L. Souza

