

29395

4/7/76

Community Development 53

Community Development

N.s. Elm St.; E x So. Second St.

Please install 3/4" copper to supply
trailer. Service from Elm St. Flat rate quarterly
10.00 Project A-27

Measures of 3/4" Curb stop: 2 ~~24~~

E x W line Bethel St. 7.2 ft.

N x N line Elm St. 1.3 ft.

N x N curb Elm St. 9.0 ft.

Directly in line with curb on W x Bethel St.

East from 4th Gas Lamp post E x Hyd. (10' east)

Work done April 7, 1976

211 ft. - 3/4" Copper tubing (211' inside)

1 - 3/4" Corporation

2 - 3/4" Curb Stops

2 Caldwell Stop Box

2 - 3/4" Cop to cop cplg.

Mueller B-100 Tapping Machine Use

6" Mechanical Solid Plug

#29395

Measures of 1st. 3/4" Curb Stop:

E x E line No. Second St.	56.2 ft.
S x N line Elm St.	1.7 ft.
Directly in front of 2nd Gas Lamp Post	
E x Hydrant (4 ft. north)	

- - -

This service goes easterly from the existing 6" line service about in the middle of the sidewalk. Because of ducts it is about 1 ft. inside of property line in front of trailer.

EXISTING 6"
SERVICE
GOING INTO
EMPTY LOT
(EX NO. SECOND
4964)

6"

6" 1/4"

6" 1/4"

6"

11 1/4"

6" 1/4"

9"

Shuff
Buton 8/15/80

TRAILER

7