

Tel. 3-2489

#22399

4/13/76

75 Clark St. ⁸⁴

New Bedford

Rita Poulin

#75 Clark Street

Please install 1" copper to supply 3-family home. Service from Clark St. Meter inside cellar wall above floor. Replaces #10934 discontinued.

Measures of 1" Curb Stop:

E from E line Reynolds St.

58.0 ft.

S from N line Clark St.

6.7 ft.

E from W line House

3.5 ft.

Work done April 14, 1976

33 ft. - 1" Copper tubing
(26' out: 7' ins.)

1" Corporation

1" Curb Stop

Stop Box

Franklin supplied & installed all stock.
Franklin dug, backfilled & will maintain
trench.

St. cut: 8' x 3' Warrenite

Side. cut: 2 - 5' x 4' Cement Sq.