

Tel. 5-8382

29425

July 12, 1976

355 Church St.

New Bedford

Esther Grossman

S.s. Beverly St.; W x Barnard St.

132 D

Please install 1" copper to supply cape.
Meter inside cellar wall above floor. Service
from Beverly St. Work being done By D.W.White.

Measures of 1" Curb Stop:

W x W line Barnard St.	428.8 ft.
N x S line Beverly St.	4.0 ft.
E x W line House	8.0 ft.
N x N line House	29.0 ft.

Main is $1\frac{1}{4}$ ft. N x S line.

Work done October 1, 1976 by

D.W. White Const.

D.W. White Const. supplied & installed all
stock.

D.W. White Const. dug, backfilled & will
maintain trench.