

29482

3/11/77

Bayberry, Inc.
c/o Amvest Inc.
P.O. Box J-4203

Bayberry, Inc.

W.s. Sherwood St.; S x Rockway St.

73

Please install $1\frac{1}{2}$ " copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Sherwood St. Bldg. 7

Measures of $1\frac{1}{2}$ " Curb Stop:

S x S line Rockway St.	99.2 ft.
E x W line Sherwood St.	5.7 ft.
S x N line Bldg.	7.4 ft.
E x E line Bldg.	21.5 ft.

Main is 14 ft. E x Wline.

Work done Oct. 20, 1977

14 ft. - 1½" Copper tubing (14' out:
8" x 1½" Saddle P.A.C.
1 - 1½" Mueller Corporation
1 - 1½" Mueller Curb Stop
1 Gate Box

Barboza Const. supplied & installed all stock
Barboza Const.dug, backfilled & will maintain
trench.

Insp. A. Camara	\$ 4.62
Turn on Charge	\$ 5.00
	\$ 9.62