

29506

c/o Amvest Inc.

3/11/77 P.O. Box J-4203

Bayberry Inc.

N.s. Oakdale St.; E x W. Hill Rd.

Please install 1½" copper to supply 4-plex.
Meter within 3' of entry wall. Service from
Oakdale Street. Bldg. 31

Measures of 1½" Curb Stop:

E x E line West Hill Rd.	75.5 ft.
S x N line Oakdale St.	6.0 ft.
E x W line House	25.0 ft.
S x S line House	22.0 ft.

Main is 36 ft. S x N line.

Work done Sept. 2, 1977

Contractor supplied & installed all stock

- 61 ft. - 1½" Copper tubing(36'out:25'ins.)
- 1 - 1½" Hays Corporation
- 1 - 1½" Hays Curb Stop
- 1 - R-1145 Caldwell Gate Box
- 1 - 8" x 1½" Service Saddle

Contractor dug, backfilled & will maintain
trench.

Turn on charge. \$ 5.00