

c/o Amvest Inc.

P.O. J-4203

73

29522

3/11/77

Bayberry Inc.

N.s. Oakdale St.; E x W. Hill Rd.

Please install 1½" copper to supply community
bldg. Meter within 3' of entry wall. Service
from Oakdale St. Bldg. 47

Measures of 1½" Curb Stop:

W x W line Carriage Dr.	172.0 ft.
S x N line Oakdale St.	6.0 ft.
E x W line cor. House	15.0 ft.
S x S line House	179.0 ft.

Main is 36 ft. S x N line.

Work done Sept. 2, 1977

Contractor supplied & installed all stock

22½ ft. - 1½" Copper tubing(36'out: 188' ins.)

1 - 1½" Hays Corporation

1 - 1½" Hays Curb Stop

1 - R-145 Caldwell Gate Box

8" x 1½" Service Saddle

Contractor dug,backfilled & will maintain trench

Turn on charge. \$ 5.00