

Tel. 5-4865

#29528

11/30/76

285 Hamlin St. <sup>130</sup>

Acushnet 02743

<sup>179</sup>  
William C. Thompson, Jr.

W.s. Morris St. N x Surrey Lane

Please install 1" Copper to supply cape.  
Meter inside cellar wall above floor. Service  
from Morris St. Line Serv. by Cont. Lot 22

Measures of 1" Curb Stop:

S x S line Stratford St. 187.0 ft.

E x W line Morris St. 2.7 ft.

E x E line House 28.0 ft.

On South line House

Main is 14 ft. E x W line.

WORK DONE DEC 76

12/28/76  
T.O.

Franklin Const. supplied & installed all stock  
Franklin Const. dug, backfilled & will maintain  
trench.

12<sup>1</sup>/<sub>2</sub> ft. - 1" Copper tubing  
1 - 1" Curb Stop  
1 - 1" Corporation  
1 Caldwell Stop Box

Meter cplg. on misc. bill

(T.O. Chg 12/28/76  
Billed separate)