

Tel. 2-3184 C/O Rev. J. Murphy, 121 Mt. Pleasant

July 6, 1977

83

#29569

Holy Name Church

SW cor. Mt. Pleasant St. & Mt. Vernon St.

✓ Please install 2" copper service to supply
Parish Center. Meter inside cellar wall above
floor. Service from Mt. Vernon St.

Measures of 2" Curb Stop:

W x W line Mt. Pleasant St.

144.5

~~94.5~~ ft.

N x S line Mt. Vernon St.

5.9 ft.

E x W line House

15.2 ft.

N x N line House

22.6 ft.

Main is 1 1/4 ft. W x S line.

Work done July 18, 1977

37 ft. - 2" Copper tubing (14' out: 23' ins.)
by Contractor

Labor	\$ 45.17
2" Corporation	\$ 34.60
2" Curb Stop	\$ 48.75
Caldwell #604 Gate Box	\$ 34.80
Carting	\$ 10.00
D-4 Drilling Machine use	\$ 25.00
12" x 2" Service Saddle	\$ 26.00
Supervision	\$ 13.47
Turn On Charge	\$ 5.00
	\$ 242.79

Contractor

Dug, backfilled & will maintain trench.

Change of Measure
125 Mt. Pleasant St.

April 1, 1982
Sor. # 29569-2"

W x W line Mt. Pleasant St. 144.5 ft.

J. Rodrigues

1