

14 Sullivan Dr., Randolph, Mass. 02368

130

August 17, 1977 Tel. 963-8129

#29588

Emile E. Bielawa

S.S. Monmouth St., W. x Morris St.

Please install 1" copper service to supply
ranch house. Meter inside cellar wall above
floor. Service from Monmouth St. Plot 130 Lot
445 - Line Service

W x W	line	Morris St.	31.2 ft.
N x S	"	Monmouth St.	1.8 ft.
W x E	"	House	21.2 ft.
N x N	"	House	20.9 ft.

Plumber installed from curb stop into cellar

14' outside 21' inside

35 ft. - 1" copper tubing
1- 1" Corporation
1- 1" Curb stop
1- Caldwell stop box
2- 1" meter cplgs.

All Stock supplied & installed by Franklin Construction.
He dug, backfilled and will maintain the street &
sidewalk cuts.

Work done: 1976

2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Turn on charge.	\$ 5.00
	\$ 10.00