

✓  
#29734

314 Farle St., N.B.  
November 14, 1978

N.S. Monmouth St., E.x Morris St.  
Antonio H. Cardoso

Please install 1" copper service to supply  
raised ranch. Meter inside cellar wall. Line  
service by private contractor.

Measures of 1" Curb Stop:

|                         |          |
|-------------------------|----------|
| E x E line Morris St.   | 264 ft.  |
| S x N line Monmouth St. | 5 ft.    |
| E x W line House        | 19.2 ft. |
| S x S line House        | 32.2 ft. |

Work done Dec. 1976

Contractor supplied & installed all stock:-

30 ft. - 1" Copper tubing (main to curb stop)

1" Corporation

1" Curb Stop

1 Caldwell Stop Box, complete

Turn on charge. . . . . \$ 5.00

Meter cplg. (supplied by owner)