

Jonathan Bourne Count.House, New Bedford
Tel.993-1756 November 9, 1979 53
#29824 Sebastian Aiello
S.S.Homer's Wharf, E.xMacArthur Dr.
Please install 2" copper service. Serive from
Homer's Wahrf. Meter inside cellar above floor.
Contractor to do work(Goldberg)Owner supply copper

Measures of 2" Curb Stop:

E x E line Mac Arthur Dr.	38.3 ft.
N x N line Homers Wharf	7.2 ft.
W x E line Bldg.	61.9 ft.
S x S line Bldg.	7.0 ft.

Work done April 21, 1978

Contractor supplied & installed all stock:

17 ft. - 2" Copper tubing (17' out:

2" Jones Corporation

2" Jones Curb Stop

1 - Caldwell #10 Gate Box, complete

8" x 2" Service Saddle

Turn on charge. \$ 5.00