

C/O Jay L. Horowitz, 26 Seventh St. NB

#29871

July 22, 1980

Harbor, Inc.

N.S. Sassaquin Ave., W. x Acushnet Ave.

Please install 2" copper service to supply Intermediate Care Facility. Taker's meter in box on taker's land. Work by S.E. Contracting & Eng. Co. (Bills to them) Service from Sassaquin Ave.

Measures of 2" Curb Stop:

E x W line Morton Ave.

280.2 ft.

S x N line Sassaquin Ave.

1.5 ft.

Main is 24 ft. N x S line.

Work done Aug. 7, 1980 by DW White Const.

Milson Eng. installed & supplied all stock
Sumner & Dunbar tapped the main.

20 ft. - 2" Copper tubing

1 - 2" Curb Stop

1 - 2" Corporation

1 Buffalo Gate box, complete

1 - 8" x 2" Service Saddle

D.W. White dug, backfilled & will maintain
trench.

Insp. A. Camara 1 hr.

Turn on charge

\$ 6.32

\$ 5.00

\$ 11.32