

Tel. 998-1120

Maryann Williams

980 Sharon St., N.B. 02745 6

June 17, 1983

#30094 N.W. cor. Seaview Terr. & Freedom Blvd.

Please install 3/4" copper service to supply split-level home. From Seaview Terr. Meter inside cellar wall. To be installed by Bill Smith, McGraw Plmb. (Solar House)

Measures of 3/4" curb stop:

N x N line Freedom Blvd.	42.6 ft.
E x W line seaview Terr.	2.7 ft.
N x S line Bldg.	6.0 ft.
E x E line Bldg.	46.0 ft.

Main is 15 ft. E x W line.

Work done June 29, 1983

Wm. Smith & Son Cont. supplied & installed all
stock:

60 ft. - 3/4" Copper tubing(15' out: 45' ins.)
3/4" corporation
3/4" curb stop
1 Caldwell stop box, compl.

Bill Smith Cont. dug, backfilled & will
maintain trench.

Labor(Insp.).....	\$ 8.98
2 - 3/4" meter cplgs.....	\$ 6.00
Turn on charge.....	\$ 15.00
	\$ 29.98