

Tel.992-3178

Frederick Philips
64 Brown St., FHVN.MA02719

August 12, 1983

#30101 E.S. Worcester St., S x Brockton St.

127A

Please install 1" copper serv. to supply raised
ranch. From Worcester St. Meter inside cellar wall.

Owner will notify when ready.

Measures of 1" Curb Stop:

S x S line Brockton St.	343.0 ft.
W x E line Worcester St.	4.5 ft.
N x S line house	17.5 ft.
W x W line house	26.0 ft.

MAIN IS 32 ft. W x E line.

Work done Oct. 11, 1983

Contractor supplied & installed all stock

58 ft. - 1" copper tubing(32' out: 26' ins.)

1" Corporation tap

1":Curb stop

1 Caldwell Stop Box

Contractor dug, bakkfilled & will maintain
trench.

Labor - Inspection.....	\$	9.79
-------------------------	----	------

Turn on charge.....	\$	15.00
---------------------	----	-------

2 1" Meter cplgs. @ 4.00 ea.....	\$	8.00
----------------------------------	----	------

	\$	32.79
--	----	-------