

↓  
Esther Grossman by Richard Bailey  
584 County St., N.B., Ma. 02740

April 2, 1984

136A

#30153 S.S. Cherokee St. E x Tobey St.

Please install 1" copper serv. to supply one family home. From Cherokee St. meter inside cellar wall. Bill Smith to install. (Parcel #3)

**Measures of 1" Curb Stop:**

E x E line Tobey St. 237.0 ft.

N x S line Cherokee St. 6.8 ft.

E x W line house 4.8 ft.

N x N line house 36.0 ft.

(E x last hyd. on cherokee st. 84.0 ft.)

Main is 18 ft. N x S line.

Work done Jan. 2, 1986

48 ft. - 1" copper tubing supplied by Owner  
(18' out: 30' ins.)

|                                    |          |
|------------------------------------|----------|
| Labor.....                         | \$ 32.40 |
| 1" Corporation tap.....            | 12.06    |
| 1" Curb Stop.....                  | 32.10    |
| 1 Caldwell Stop box, compl.....    | 21.00    |
| Carting.....                       | 10.00    |
| B-100 Mu. tapping machine use..... | 14.00    |
| 2 1" meter cplgs. @ 4.00 ea.....   | 8.00     |
| Turn on charge.....                | 15.00    |
|                                    | <hr/>    |
|                                    | 144.56   |

E. Reynolds dug, backfilled & will maintain  
trench.