

Tel. 994-1090

Jose V. Medeiros, 122 County St. RD

June 7, 1984

24

#30169 ✓ W.S. County St. N x Winsor St.

Please install 3/4" copper service to supply store.
From Winsor St. Meter inside cellar wall. Lay With Drain.

Measures of 3/4" curb stop:

W x W line County St.	34.5 ft.
-----------------------	----------

S x N line Winsor St.	8.7 ft.
-----------------------	---------

E x W line Bldg.	21.7 ft.
------------------	----------

S x S line Bldg.	16.0 ft.
------------------	----------

Main is 32 ft. S x N line.

Work done Nov. 26, 1984.

40 ft. - 3/4" Copper tubing supplied by owner:
(32' out 8' ins.)

Labor.....	\$ 38.16
1 - 3/4" Corp. tap.....	\$ 7.98
1 - 3/4" curb stop.....	\$ 15.47
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 tapping machine use.....	\$ 12.00
* 2 - 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00
	<hr/>
<i>Picked up 3/27/85 plumber</i>	\$ 125.61

Contractor dug, backfilled & will maintain
trench.