

Tel. 997-5266

Doro Dev. Corp. 991 Kempton St.

July 11, 1985

132 A

#30275 S.S. Rounseville St. E x Bartlett St.

Please install 1" copper serv. to supply one-family home. From Rounseville St. Meter inside cellar wall.

LOT #7 Contractor to install.

Measures of 1" Curb Stop:

E x E line Bartlett St.	534.0 ft.
N x S line Rounseville St.	6.0 ft.
E x W line house	14.6 ft.
N x N line house	32.4 ft.

Work done Aug. 21, 1985

Doro Development supplied & installed all
stock:-

1" Copper tubing
1 - 1" Corporation Tap
1 - 1" Curb Stop
1 Caldwell Stop Box, complete

B-100 Mu. tapping machine use.....\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....\$ 8.00
Turn on charge.....\$ 15.00
Labor.....\$ 12.37

\$ 49.37

*2-1" cplgs given
LRC Graw 2/19/86*

ROUNSEVILLE ST.



