

Tel. 995-1449 W.C. Smith, 58 Ridgewood St. NE 02745

August 1, 1985

68

#30310 S.S. Westview St. Ext. E x Beginning of cul de
sac.

Please install 1" copper serv. to supply one-family
home. From Westview St. ^{EXT.} Meter inside cellar wall.

Lot 17 - line service by B. Smith.

Measures of 1" Curb Stop:

(NW x stop box Lot 18 - 193 ft.)

N x S line Gifford's La. (W) 439.0 ft.

Work done June 1986

3/30/87

no house
yet.

W.C.Smith supplied & installed all stock:

11 ft. - 1" copper tubing (main to curb stop:

1" Corporation tap

1" curb stop

1 Caldwell stop box

Insp.....	\$	8.18
-----------	----	------

2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
----------------------------------	----	------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	31.18
--	----	-------

Additional Measures
SS Westview St. Ext.

August 13, 1987
Ser. # 30310- 1"

N x S line Westview S t.	2.0 ft.
E x W line house	19.0 ft.
N x N line house	31.5 ft.
W x hydrant	57.0 ft.

(note: house facing north)

J. Rodrigues

W x E HOUSE

31.8 P.T.T.A

