

Tel. 995-1449 W.C. Smith, 58 Ridgewood St. NB 02745

August 1, 1985

68

#30313 N.W. Cor. Westview St. Ext. & Gifford's La.

Please install 1" copper serv. to supply one-family home. From Westview St. Ext. Meter inside cellar wall.

Lot 20 - line serv. by B. Smith.

Measures of 1" Curb Stop:

N x S line Gifford Lane (W)	92 ft.
E x W line Westview St.	4.0 ft.
S x N line house	11.0 ft.
N x S line house	12.0 ft.
E x E line house	44.6 ft.

Work done June 1986

3/30/87 / no house left

W.C.Smith supplied & installed all stock:

15 ft. - 1" copper tubing (main to curb stop:

1" Corporation tap

1" curb stop

1 Caldwell Stop Box, complete

Insp.....	\$	8.18
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	31.18

Cplgs given 7/10/87