

A.J. Lane & Co.Inc. 1500 Worcester Rd.
Framingham, MA 01701

1346

Feb. 27, 1986

#30386 E.S. Phillips Rd. S x Heritage Dr. North.

Please install 1" copper serv. to supply one-family
home. From Phillips Rd. Meter inside cellar wall. Contr.
to ~~install~~. ~~Lot #4~~. Lot 29

Measures of 1" Curb Stop:

S x N line S. Barnet Ext.	6.5 ft.
W x E line Phillips Rd.	3.0 ft.
S x N line house	22.4 ft.
N x S line house	18.4 ft.
W x W line house	32.5 ft.

Work done April 28, 1986

C.E.M.S., Taunton supplied & installed all material:

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Lopes Cont. of Taunton dug, backfilled & will
maintain trench.

Labor.....	\$	7.34
------------	----	------

Turn on Charge.....	\$	15.00
---------------------	----	-------

2 1" Meter cplgs. @ 4.00 ea.....	\$	8.00
----------------------------------	----	------

	\$	30.34
--	----	-------